

### **Welcome Center and Instruction Offices**

- Furniture installation ongoing, scheduled for completion in February 2025.
- Site construction fencing removed in January 2025, realigned to accommodate the Technology and Health project.
- Punchlist walks completed in January 2025, items to be completed in February 2025.
- Installation of audiovisual and IT equipment ongoing.
- Staff move-in to be coordinated with the Instruction Division and Technical Services, starting late March 2025.

### **Technology and Health**

- Building structure columns, wall and deck concrete placement ongoing with concrete placement and utility coordination ongoing per schedule.
- Site vertical retaining walls and backfill operations and utility coordination ongoing.
- Audio-visual equipment bid process underway with bidding completion scheduled for mid-February and award scheduled for April 2025.
- Furniture bid planning underway.

### **Central Plant**

- Construction of the make-ready scope of work was successfully completed.
- Procurement of long-lead equipment is underway, which will dictate the schedule for the next phase of construction.
- Ongoing engineering design development.

### **Minor Capital Improvements/Infrastructure/Energy & sustainability**

- Writing Center improvements – construction complete, furniture installation March 2025.
- Electric vehicle charging stations – ongoing.
- Campus-wide wayfinding phase 2 design – ongoing.
- El Centro program new modular building – furniture installed, target completion March 2025.
- SCE Modular improvements – furniture completion May 2025.
- Building 44 Athletics improvements– target completion April 2025.
- Building 45 WIN improvements – target completion March 2025.
- Lighting Improvements 1B/1C – in design.
- Building 4 Mail Room improvements – target completion December 2025.
- Building 2M Recording Studio improvements – target completion April 2025.
- Wildlife Sanctuary Water System Replacement – in design, start February 2025.
- Building 2M Choral and Band Labs improvements – completion in February 2025.